# COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO RAODS AND DRAINS AT BETWEEN 6TH MAIN &7TH MAIN CROSS ROADS, 1ST,2ND CROSS MANJUNATHA NAGARA IN WARD NO 14 (BAGALAGUNTE)**
2. Sanctioned Estimate No. & Dt : ~~EE~~/DD/WS/250/17-18 Dt. 31/10/17
3. Head of Account which is Chargeable : P1878
4. Work Order No. & Dt : EE/DD/WO/85/17-18 dt. 20/11/17
5. Name of Contractor : **TECHNICAL MANAGER (WEST) KRIDL**
6a. Time stipulated for completion of work : 150 days
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 583/17-18
8. Check measurement of the Asst. : M.B. No. 583/17-18 Page No. 58216 to
Asst. Exe. Eng. / Exe. Eng : Page No. 58220f2
9. Name of the Office / Official incharge of the work :
10. a) Asst. Engineer : D.S. Manjunath
b) Asst. Exe. Engineer : Shivakumar Wadeyar

| Sanctioned estimated amount | Amount claims as per actually vide as per bills | DIFFERENCE | |
|---|---|---|---|
| | | Excess | Savings |
| 50.00 lakhs | 49,97,821/- | — | 2179=00 |

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W14

Shivakumar
ASST. EXECUTIVE ENGINEER 24/3/18
Dasarahalli SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - 2
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. (